EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements & Asphalting to Teachers Layout & Raghavendra Colony Cenk Road in Ward no:11
2	Amount of Work Portion	1305817-00
3	Estimated Cost	14.50 Lakhs
4	Name of contractor	B. Shankar
5	Agreement No.	50/16-17
6	No. and date under which work order issued	50/16-17. Date:- 10-06-16
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	07/09/2016
9	Date of receipt of application in the sub division office	07/09/2016
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	80 Days.
15	Date of recommending time limit applied for	07-09-2016
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Work, Slow Work Delay. Penalty Rs. 1125.00 is Proposed.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92